Construction site logistics plan

Job: _____ Address: _____ Phase: _____

Superintendent: _____ Phone: _____ Delivery hours: _____ Gate: _____

Built from federal sources checked October 30, 2026. These are minimums. Your state, city, owner or contract can ask for more, and most states run their own stormwater permits. This template isn't legal advice.

Show on the plan

☐	Boundary, construction fence and gates. Mark the delivery gate.	*UFGS 01 50 00, 1.3*
☐	Entrances and exits onto paved roads, stabilized against track-out.	*EPA CGP 2.2.4, 7.2.4*
☐	Haul routes with widths and turnarounds. No sharp curves, blind corners or cross traffic.	*UFGS 2.2.1*
☐	Laydown and material storage, on and off site. Stockpiles away from drain inlets.	*UFGS 1.3; CGP 2.2.5*
☐	Office and storage trailers, at least 10 ft from other buildings, anchored.	*1926.151(a)(3); UFGS 3.6*
☐	Dumpsters, sized and counted, with room for the swap truck.	*UFGS 1.3; CGP 2.3.3*
☐	Toilets and hand wash stations by crew area, secured, away from storm drain inlets.	*1926.51; CGP 2.3.3*
☐	Concrete washout: leak-proof container or lined pit.	*CGP 2.3.4*
☐	Fuel and chemicals, spill kits and extinguishers.	*CGP 2.3.3; 1926.152*
☐	Worker parking, off the haul route.	*UFGS 1.3*

Distances to check

Item	Distance	Source
Chemical containers of 55 gal or more from drain inlets, drainage and water	50 ft	*CGP 2.3.3*
Portable fuel tank from any building	20 ft	*1926.152*
20-B extinguisher from outdoor flammable liquid storage	25 to 75 ft	*1926.152*
Temporary building from another building	10 ft	*1926.151(a)(3)*
Combustible material stored outdoors from a building	10 ft	*1926.151(c)(5)*
Driveways between combustible piles	15 ft wide	*1926.151(c)(2)*
Combustible pile height	20 ft max	*1926.151(c)(1)*

Update the plan when the site changes. EPA's Construction General Permit requires the stormwater site map to be updated within 7 days of changes it no longer reflects.

Site sketch

Legend: G gate, R haul route, L laydown, T trailer, P toilets, H hand wash, D dumpster, W washout, F fuel, K parking, X exit



Phases

Phase	Dates	Moves in or out	Vendor called
Mobilization and sitework			
Foundations and structure			
Envelope and interiors			
Closeout			

Sources

UFGS 01 50 00 Temporary Construction Facilities and Controls (August 2026), wbdg.org. U.S. EPA 2022 Construction General Permit, epa.gov. 29 CFR 1926.51, 1926.151 and 1926.152, ecfr.gov.